ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

-9-

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ನಲ್ಲಿಸಿದೆ:

ವಿಷಯ: Improvements to Govt School Building in Kodigehalli in ward no 08 ಕಾಮಗಾಲಿಯ

ಉಲ್ಲೇಖ: 1. ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: BBMP/EE/BTP/WO/08/2021-22, ದಿನಾಂಕ: 29.06.2021.
2. ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ಪತ್ರ ದಿನಾಂಕ: 22.09.2021
3. ಕಾಲ ವಿಸ್ತರಣೆಯ ನಮೂನೆ.

*****

-1-
35

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆಯ ಯಲಹಂಕ ವಲಯದ ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ವ್ಯಾಪ್ತಿಯ ವಾಡ್ ಸಂಖ್ಯೆ: 08 ರಲ್ಲಿ Improvements to Govt School Building in Kodigehalli in ward no 08 ಕಾಮಗಾಲಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ. ಎನ್.ಎನ್.ಶ್ರೀನಿವಾಸಯ್ಯ ರವರಿಗೆ ಉಲ್ಲೇಖ (1) ರಂತೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಿ, ಕಾಮಗಾಲಿ ನಿರ್ವಹಿಸಿ ಪೂರ್ಣಗೊಳಿಸಲು ದಿನಾಂಕ: 29.06.2021 ರಿಂದ 28.09.2021 ರವರೆಗೆ 90 ದಿನಗಳ ಕಾಲಾವಕಾಶವನ್ನು ನಿಗದಿ ಪಡಿಸಲಾಗಿರುತ್ತದೆ.

-2-
36

ಮುಂದುವರೆದಂತೆ, ಉಲ್ಲೇಖ (2) ರಂತೆ ಸದರಿ ಗುತ್ತಿಗೆದಾರರು, ದಿನಾಂಕ: 22.09.2021 ರಂದು ಮನವಿ ನೀಡಿ, ಕಾಮಗಾಲಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಕೋವಿಡ್-19 ಸಾಂಕ್ರಾಮಿಕ ರೋಗದ ಕಾರಣ ಕೂಲಿ ಕಾರ್ಮಿಕರ ಸಮಸ್ಯೆ ಇದ್ದುದರಿಂದ, ಸದರಿ ಕಾಮಗಾಲಿಯ ಕಾಲಾವಧಿಯನ್ನು ದಿನಾಂಕ: 29.09.2021 ರಿಂದ 30.04.2022 ರವರೆಗೆ (212) ದಿನಗಳು ವಿಸ್ತರಣೆ ಮಾಡಲು ಕೋರಿರುತ್ತಾರೆ.

-3-
37

ತತ್ಸಂಬಂಧ, ಪಾಲಿಕೆಯ ಕೆಲಸ ಕಾರ್ಯಗಳ ಹಿತದೃಷ್ಟಿಯಿಂದ ಸದರಿ ಕಾಮಗಾಲಿಯ ಕಾಲಾವಧಿಯನ್ನು Nominal ದಂಡದೊಂದಿಗೆ ದಿನಾಂಕ: 29.09.2021 ರಿಂದ 30.04.2022 ರವರೆಗೆ 212 ದಿನಗಳು ವಿಸ್ತರಣೆ ಮಾಡಲು ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

-4-
38

ಅಡಕ: ಉಲ್ಲೇಖದ ಪ್ರತಿಗಳು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೋಡಿಗೆಹಳ್ಳಿ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

-5-
39

ಕಾ.ಪಾ.ಅ (ಬ್ಯಾ. ವಿ)

ಪು.ತಿ.ನೋ

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Govt School Building in Kodigehalli in Ward no 08
2	Amount of Work Portion	437/937.24 [Excluding GST]
3	Estimated Cost	50.00 Lakhs
4	Name of Contractor	N N. Sreenivasaiah
5	Agreement No.	08/2021-22
6	No. and date under which Work Order issued	BBMP/EE/BTP/No/08/2021-22. Dt. 29/06/21
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	22-09-2021
9	Date of receipt of application in the sub division office	22-09-2021
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by contractor during the original period stipulated in the contract.	60 %
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	212 Days
15	Date of recommending time limit applied for	29.9.21 to 30.4.2022.
16	Whether the original application of the contractor is enclosed	Enclosed.
17	Balance of work remaining to be done	40 %
18	Probable time required for completion of remaining work	30.4.2022
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily ~~rate~~ rate of penalty	Work Delayed due to Corona covid-19. (Labour problem) Hence EOT may be Approved with nominal penality
22	Remarks of the EE with the daily ~~rate~~ rate of penalty proposed	EOT may be Approved as per AEE recommendation with Nominal penality.

Asst. Engineer

Executive Engineer

Executive Engineer,
Bytarayanapura Division,
BBMP, Bangalore.

Asst. Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Chief Engineer

Bangalore
Dated: 22.09.2021.

To

The Assistant Executive Engineer,
Kodigehalli Sub-Division.
BBMP - Bangalore.

Respected Sir.,

Sub: Regarding Approval for Extension of time to Civil Work.

Reference: BBMP/BTP/W.O/08/21-22 dt 29/6/21.

With reference to the Subject, I the undersign Contractor. Sri. N.N. Sreenivasaiah is executing the civil work (details as below) ~~with~~ on par reference Work order No. date., for the same period of completion days is 90 (i.e from 29.6.21 to 28.9.21).

But due to Corona Covid 19. epedimic disease, the said work cannot be completed in time, Hence I request your kindself to Approve the Extension of time for the work for a period of 212 days from 29.9.21 to 30.4.22 &

oblige.

Work Details

1. Name of Work:- Improt to Govt. School Building in Kodigehalli in Ward No. 08.
2. Job. No : CO8-20-000053 | Indent No. 42768

Thankingly

With Regards,
[N.N. Sreenivasaiah].
9448000937